

S.No.	Sub-County	Location (Ward)	Contract No. Project Name	Contractor	Contract Sum (KSh)	Amount Utilized (KSh)	Amount Paid (KSh)	Amount not Paid	Balance of contract amount	Implementation Programme			Project Status % completed	Contractual Issues	Resident Engineer
										Contract Period	Commencement Date	Completion Date			
ROADS & DRAINAGE FY 2013-2014															
1	Ruaraka	Utalii Ward	NCC/CE/T/245/2013-2014 Rehabilitation of Mathare 4A Access Roads	Soho Contractors and General Supplies Ltd	50,427,433	34,545,102	26,661,491	7,883,611	15,882,331	6 Months	28th April, 2014	27th October, 2014	95%	Substantially Complete	George Wairua
2	Starehe	Nairobi South	NCC/CE/T/230/2013-2014 Rehabilitation of Kapiti Estate Access Road in South B Estate	Kippizy Agencies Limited P.O Box 30165-00100 Nairobi	17,029,102	7,100,143	5,367,204	1,732,939	11,661,898	12 Months	6th June, 2014	30th May 2015	95%	None; Substantially complete	Zakayo Gitonga
3	Embakasi West	Dandora IV&V Ward	NCC/CE/T/244/2013-2014 Reconstruction of Catholic Awendo Road Dandora Phase 4	Platinum Construction Co.Ltd P.O. Box. 571-00515, Nairobi	42,629,319	17,723,749	14,414,665	3,309,084	28,214,654	11 Months	26th May, 2014	22nd April 2015	65%	Contractor PAID 4,406,672 IN Feb. Works still suspended	Eng Karatai
4	Langata	South C	NCC/CE/T/224/2013-2014 Rehabilitation of South C Shopping Centre Roads in South C Estate	Unisom Investment; P.O Box 69296 Nairobi	21,715,205	9,486,352	5,285,569	4,200,783	16,429,636	13 Months	3rd June, 2014	30th July 2015	65%	works suspended for non payment	Zakayo Gitonga
5	Kamukunji	Pumwani	NCC/CE/T/249/2013-2014 Rehabilitation of roads and walkways at Pumwani Maternity Hospital (PMH)	M/s. Mistry Investment Ltd. P.O. Box 17371 - 0051, NAIROBI.	27,193,474	11,398,452	10,989,338	409,114	16,204,136	6 Months	16th May, 2014	16th November, 2014	65%	works ongoing,	Allan Nyagah
6	Langata	Nairobi West	NCC/CE/T/231/2013 -14 Rehabilitation of Ole Sangale Road in Madaraka Estate	Lamala Limited P.O Box 17987-00500 Nairobi	68,109,281	21,638,338	21,638,338	0	46,470,943	18 Months	5th May, 2014	30th October 2015	60%	works suspended for non payment of another contract (City Hall Annex)	Zakayo Gitonga
7	Langata	South C	NCC/CE/T/246/2013-2014 Rehabilitation of Access Road to Akiba II Estate	Dorval Drive (K) Limited; P.O Box 3213-00506 Nairobi	41,025,894	29,635,740	29,635,740	0	11,390,154	14 Months	3rd June, 2014	30th August 2015	60%	Substantially Complete	Zakayo Gitonga
8	Dagoretti South	Riruta Satellite and Waitihaka	NCC/CE/T/100/2013-2014 Rehabilitation of Kahuho Road	M/s. Jomwak Enterprise Limited P.O Box 53599 - 00100 NAIROBI	79,419,538	49,368,835	32,696,480	16,672,355	46,723,058	20 Months	21st May 2014	2nd Feb 2016	65%	works ongoing Extension of time granted.	Eng Nderitu
9	Makadara	Harambee	NCC/CE/T/209/2013-2014 Rehabilitation of Katulo Rd and Access Roads to Courts in Buru Buru Estate	Semilikiy Construction Ltd; P.O Box 60480-00200 Nairobi	6,629,980	2,654,290	2,654,290	0	3,975,690	5 Months	6th June, 2014	6th October 2015	55%	Works on going, contractor has requested for an EOT.	Simon Musila
10	Westlands	Parklands/ Highridge	NCC/CE/T/168/2013-2014 Improvement of Ojijo Road, construction of public transport and NMT facilities	Gukem Construction Limited P.O BOX 26346-00504 NAIROBI	85,451,174	40,372,773	13,271,198	27,101,575	72,179,976	6 Months	3rd June, 2014	3rd December, 2014	55%	works suspended for non payment	Moses Kuyiki
11	Kamukunji	Eastleigh North	NCC/CE/T/073/2013-2014 Rehabilitation of Nyambene Road	Ogginicho (K) Limited P.O Box 3547-00100 Nairobi	25,764,993	11,457,267	11,457,267	0	14,307,726	6 Months	9th June, 2014	9th December, 2014	50%	Paid in Feb. Contractor mobilizing to resume works	JK Mwangi
12	Langata	Karen	NCC/CE/T/016/2013-2014 Rehabilitation of Nzohe Road	M/s. Budul Investment Co. Ltd. P.O. Box 45955 - 00506, NAIROBI.	47,554,096	19,514,447	19,514,447	0	28,039,649	3 Months	8th May, 2014	16th May 2016	70%	Contractor on site	Allan Nyagah
13	Dagoretti North	Kililmani	NCC/CE/T/242/2013-2014 Rehabilitation of Vanga Road	UBA Construction Ltd; P.O. Box 39-00600, Nairobi	23,000,828	3,842,100	3,842,100	0	19,158,728	12 Months	6th June, 2014	30th June, 2015	40%	Contractor had suspended works but is expected to resume after payment on 8/3/16	Wamugunda
14	Kariobangi South	Embakasi West & Harambee Wards	NCC/CE/T/222/2013-2014 Rehabilitation of Access Road to Uhuru Estate Primary School, Access Road to Jamaa Hospital, Buru Buru Crescent and Access Roads to Courts	M/s. Sivad Construction Ltd P.O. Box 15026-00100, NAIROBI	79,391,560	19,698,959	13,615,963	6,082,996	65,775,597	10.5	16th May, 2014	13th August 2015	35%	Contractor has suspended Works and gave notice of claim of interest .Payment Pending claim not yet submitted	Eng Karatai
15	Westlands	Karura	NCC/CE/T/070/2013-2014 Construction of storm water outfalls in Runda Evergreen and Benin Drive	Benna Technical Services Ltd; P.O. Box 3933-00506, Nairobi.	56,347,010	12,473,625	12,473,625	0	43,873,385	9 Months	23rd March 2015	25th December 2015	33%	Paid in Feb. Contractor mobilizing to resume works	JK Mwangi
16	Embakasi West	Kariobangi Ward	NCC/CE/T/195/2013 - 14 Rehabilitation of Access Roads to Pioneer I & II and Ol Leleshwa Road in Buru Buru Estate	M/s. Roacon Jimbiri Limited; P.O Box 6525-00100, Nairobi	16,247,250	4,195,301	0	4,195,301	16,247,250	5 Months	9th June, 2014	9th Nov, 2014	30%	Works suspended for non payment	JK Mwangi
SUB TOTAL 1					687,936,136	295,105,473	223,517,714	71,587,759	456,534,811						

ROADS & DRAINAGE FY 2014-2015

1	Makadara	Makongeni Ward	NCC/T/RPWT/244/2014-2015 Rehabilitation of Njiwa Road	Beret two thousand Construction	23,463,552	16,364,334	16,364,334	0	7,099,218	12 Months	9th July, 2015	8th July, 2016	80%	Paid in Feb. Works substantially complete	Benard Kigori
2	Embakasi South	Imara Daima	NCC/CE/RPWT/213/2014-2015 Drainage improvement off Airport North Road to Catherine Nderiba Road.	Democo Supplies Ltd p.o box 3902-40100 Nairobi.	19,545,478	6,689,346	6,689,346	0	12,856,132	6	28/9/2015	28/02/2015	50%	Paid in Feb; works ongoing	Bob Ariemba
3	Embakasi Central	Spring Valley Matopeni	NCC/T/RPW&T/255/2014-2015 Construction of Access Road off Kayole Spine Road to DOD	Goldstream Kenya Ltd, P O Box 35422-00100 NAIROBI	63,662,864	15,494,481	15,494,481	0	48,168,383		15th July, 2015	14th April, 2016	40%	Paid in Feb. Resumend works after suspension	Gitonga
4	Dagoretti North	Kililmani	NCC/T/RPWT/242/2014-2015 Rehabilitation of Chalbi Drive	Kualam Ltd; P.O. Box 12545-00400, Nairobi	82,245,450	15,085,924	5,680,953	9,404,971	67,159,526	12	17/08/2015	17/08/2016	40%	Paid in Feb. ; works ongoing	Gitonga
5	Kibra	Woodley	NCC/T/RPT/249/2014-2015 - Rehabilitation of Kinoo Road off Joseph Kangethe Road	Modem Construction Co.Ltd P.O. Box. 571-00515, Nairobi	30,962,169	9,070,631	9,070,631	0	21,891,538	12	2-Nov-15	2-Nov-16	40%	Paid in Feb; works ongoing contract period has been extended.	Karatai
6	Roysambu	Roysambu	NCC/T/RPWT/239/2014-2015 Rehabilitation of Lumumba Drive	Flolizz Contractors Ltd, Box 1888-00200, Nairobi	63,843,742	0	0	0	63,843,742	12	11th August, 2015	10th August, 2016	30%	None; works ongoing	Muthama
7	Dagoretti North	Kabiro	NCC/T/RPT/246/2014-2015; Construction of Muthiora Road	M/S Magic Industries Ltd; P O Box 83-00507, Nairobi	74,887,843	10,915,921	10,915,921	0	63,971,922	12	6-Aug-15	6-Aug-16	30%	Paid in Feb; works ongoing	Nderitu
8	Kasarani	Kasarani	NCC/T/RPW&T/238/2014-2015 Construction of Sunton chieko Road	Rafya Construction Complany Ltd. P.O. Box 26057-00100 Nairobi	49,876,065	6,887,526	0	6,887,526	42,988,539	8	24/7/2015	25/3/2016	40%	none; works ongoing	Nyagah
9	Mathare	Hospital	NCC/T/RPT/254/2014-2015 - Rehabilitation of Upendo Road	M/S Fatmin Enterprises Ltd	75,786,274	0	0	0	75,786,274	12	4-Dec-15	4-Dec-16	65%	none; works ongoing	Karatai
10	Embakasi South	Kware	NCC/T/RPWT/250/2014-2015 Rehabilitation of Kimondo Road	Newstral Enterprises Ltd p.o Box 1590-00502	84,791,038	0	0	0	84,791,038	12	2-Nov-15	2-Nov-16	25%	Notice to terminate works upon expiry of the 14 day notice.	Eng Karatai
11	Embakasi East	Utawala	NCC/T/RPWT/257/2014-2015 Construction of Utawala Shopping, Centre Ring, Road	M/s. Peleste Limited; P.O. Box 34885-00100, Nairobi	53,822,811	12,797,601	7,000,951	5,796,650	41,025,210	8 months	14-Aug-15	21-Apr-16	15%	Paid in Feb. Contractor is back on site	Simon Musila
12	Embakasi South	Kwa Rueben Ward	NCC/CE/RT/252/2014-2015 Rehabilitation of Falcon Road	Fine Engineering Works Ltd p.o box 32512-00600, Nairobi.	236,699,117	19,393,667	19,393,667	0	217,305,450	18	21/07/15	21/02/17	30%	Paid in Feb, works ongoing	Eng Bob Ariemba
13	Dagoretti North	Mountain View	NCC/T/RPT/243/2014-2015; Rehabilitation of Thiongo Road	M/S Uba Construction Ltd; P O Box 39-00606, Nairobi	65,557,314	0	0	0	65,557,314	12	14/09/2015	14/09/2016	10%	none; works ongoing	Eng Nderitu
14	Dagoretti	Ngando	NCC/T/RPW&T/258/2014-2015 Construction of Mama Wahu Road	M/s Admo Construction Co. Ltd. P.O.Box 68917-00100, NAIROBI	126,242,655	0	0	0	126,242,655	15	26/08/2015	25/11/2016	10%	none; works ongoing	Allan Nyagah
15	Ruaraka	Lucky Summer	NCC/T/RPT/253/2014-2015 Construction of Baba Dogo-Lucky Summer Road (Phase I)	M/S Magic Industries Ltd; P O Box 83-00507, Nairobi	69,982,254	0	0	0	69,982,254		8-Aug-15	8-Feb-16	5%	none; works ongoing	Zakayo Gitonga
16	Lang'ata	South C	NCC/T/RPW&T/248/2014-2015 Rehabilitation of Access Road to Olive hospital Off Ole Shapara Road	M/S Docks Investment & Suppliers Co. Ltd	69,704,881	0	0	0	69,704,881	12	17/08/2015	17/08/2016	5%	none; works ongoing	Zakayo Gitonga
17	Embakasi East	Embakasi	NCC/RPWT/RT/259/2014-2015 Construction of Aviation Total road	Bricokes Company Ltd, P O Box 10514 - 00600 NAIROBI	130,146,272	0	0	0	130,146,272	12	20th Jan 2016	20th Jan 2017	5%	Works have just commenced.	Eng Bob Ariemba
18	Embakasi East	Embakasi	NCC/T/RPT/242/2014-2015 Rehabilitation of Access road to Tassia Estate	Tevne Enterprises Limited PO Box 1019-00200 Nairobi	37,676,394	0	0	0	37,676,394	8 months	24th Feb 2016	24th Oct 2016	5%	Contractor on site	Simon Musila
19	Embakasi North	Kariobangi North Ward	NCC/T/RTP/1055/2014-2015 - Construction of Cardinal Olunga crescent	Daasanach Construction Ltd. P O Bos 78607 - 00507 NAIROBI	44,328,379	0	0	0	44,328,379	8 months	15-Feb-16	15-8-16	0%	Contractor has been given commencement order and possession of site.	Eng Karatai
20	Mathare	Huruma Ward	Rehabilitation of St. Martin Catholic Church Road	Platinum Construction Co. Ltd. P O Box 571-00515 NAIROBI	43,211,595	0	0	0	43,211,595	12 months	12th January, 2016	12th January 2017	Contractor mobilizing;	none	Zakayo Gitonga
21	Kasarani	Mwiki Ward	NCC/RT/RPT/216/2014-2015 - Rehabilitation of Catholic Road & Drainage in Mwiki Ward	Marlin Engineering, Ltd. P O Box 4986 - 00100 NAIROBI	22,541,419	0	0	0	22,541,419	5 months	12th January, 2016	30th June 2016	Order to commence issued	none	Allan Nyagah
SUB-TOTAL 2					1,468,977,566	112,699,432	90,610,284	22,089,147	1,246,196,742						